

Area Committee 1

Table 1: Projects approved by Area Committee 1

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20019	Bell Barn Road	Footway Improvements	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS20014	Canford Lane	Pedestrian Crossing	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS20017	Elm Lane / Lower Redland Road	Traffic Calming	Ready for construction	On hold pending resolution of contract issues. Will be issued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring	M

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
				2024. Construction dates will be dependent on the outcome of that review.	
RS20021	Henleaze Road	Zebra Crossing upgrades	On Hold	Costs have increased to £8-10k per crossing so additional funding will be required to deliver the two requested. Local Councillors still support the scheme subject to allocation of additional funding.	H
RS20018	Lime Kiln Road	Pedestrian dropped kerb crossings.	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS20015	Long Cross, Lawrence Weston - verge improvements	Parking Provision	Preliminary Design	The feasibility of different options has been undertaken and preliminary designs are in progress.	M

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20020	Sea Mills Square	Street lighting improvements	Completed		
RS20016	Springfield Avenue, Shirehampton	Pedestrian dropped kerb crossings.	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS21021	Lawrence Weston Road Closure	Improve the Lawrence Weston Moor open space by restricting vehicular access	Completed		
RS23002	Apsley Road Traffic Calming	Traffic Calming	Not initiated	As explained to the 23 rd November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	H

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS23009	Mere Bank Verge Parking	Measures to address parking on grass verges	Not initiated	As explained to the 23 rd November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	H
RS23009	Portview Road bollards	Bollards to prevent pavement parking	Completed	Bollards were installed December 2023	
RS20017	Lower Redland Road	Bollards and improved pedestrian facilities outside St Johns Primary School	Detailed Design	Included in project RS20017 Elm Lane junction with Lower Redland Road	L
RS20017	Lower Redland Road/Elgin Park Junction	Additional signing and lining to reinforce no-entry	Detailed Design	Included in project RS20017 Elm Lane junction with Lower Redland Road	L

Area Committee 2

Table 2: Projects approved by Area Committee 2

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20013	Cranbrook Road	Pedestrian Crossing	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS19020	Gloucester County Cricket Ground	Pedestrian and safety improvements	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS19024	St Teresa's School, Luckington Road	Safer Routes to School	Completed		

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20024	Kings Weston Road Crossing	Contribution to the full cost of delivering a formal crossing by Blaise	On hold	Approved by the Area Committee on 8 th November 2021. Initial feasibility undertaken as part of wider Kings Weston Road/Hallen Road Road safety project. Funding of the wider project required before any further progress can be made	H
RS23003	Ashley Down Primary School Bollards	Pencil bollards to prevent footway parking	Preliminary Design	Location of bollards being discussed with local councillors.	M
RS23010	Henbury Road traffic calming	Raised table and speed reduction measures on Henbury Road.	Not initiated	As explained to the 7th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M

Area Committee 3

Table 3: Projects approved by Area Committee 3

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20005	Fairfield High School and Rousham Road	Traffic Calming	Statutory consultation	Traffic Order statutory consultation completed, awaiting approval.	M
RS21020	Honeysuckle Lane Area Parking Restrictions	Parking restriction scheme	Statutory Consultation	Traffic Regulation Order currently out for advertisement (18 January - 08 February 2024).	L
RS23004	Gordon Avenue traffic calming	Traffic calming measures on Gordon Road to traffic speeds	Not initiated	As explained to the 14 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M

Area Committee 4

Table 4: Projects approved by Area Committee 4

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20010	Conham Road	Pedestrian and Cyclist safety	Completed		
RS20022	Felix Road Green Corridor	Traffic calming and improved pedestrian crossing points	TBC	Scheme has been refocused to look again at a crossing on Easton Road. A suitable location is challenging and so report will be prepared to determine a way forward.	H
RS20009	Hillside Road Traffic Calming	Traffic calming	Ready for construction	Will be issued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS20006	Orchard Street - City Centre	Tree Planting	Withdrawn	Funding withdrawn by Area Committee in December 2021 as it was not feasible to plant trees due to the presence of underground utilities.	

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20008	St Marks Road	Streetscape Improvements	Detailed Design 2023 Construction 2024	Traffic Regulation Order for parking restrictions agreed with key stakeholders and due for wider informal consultation shortly. Drawings to be finalised for detailed design approval and to progress TRO following consultation feedback.	M
RS20007	Victoria Parade	Footway Improvements	Ready for construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	M
RS21022	St Nicolas of Tolentine Safer Routes to School	Pedestrian crossings, traffic calming, pavement widening, signage and artwork outside the school on Pennywell Road.	Feasibility Design	The team that was delivering this as part of Frome Gateway project have been disbanded following Council restructuring without any significant progress. On hold pending review of resources and programme.	M
RS21023	Soundwell Road Safety Scheme	Road safety scheme along Soundwell Road between Two Mile Road and Lodge Road	Feasibility Design	Working with SGC to coordinate potential improvements with plans for Kingswood High Street Pedestrianisation scheme. Currently reviewing modelling information from SGC.	M

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS21024	Whitehall Road / Russell Town Avenue Safety Scheme	Measures to improve pedestrian crossings, widen of pavements and reduce the speed and volume of traffic	Feasibility Design	Project initiated with area review by officers. Next step to meet and discuss with local Councillors to confirm possible scope and range of measures.	H
RS20009	Hillside Road Traffic Calming	Extension of the previous Hillside Road Traffic Calming scheme further along the road	Ready for construction	As RS20009	L
RS21025	St Philips Area - Pedestrian Crossings	<p>4 Pedestrian Crossings.</p> <p>Feeder Road - where the footbridge crosses the Canal</p> <ul style="list-style-type: none"> • Short St - junction with Feeder Rd • Albert Crescent - opposite St Philip's Marsh Nursery School 	Feasibility Design	<p>Project initiated. Discussions undertaken with community group to confirm details of where the crossing difficulties were and where they were seeking improvements.</p> <p>Discussions ongoing to identify possible overlap with future redevelopment in the area.</p>	H

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
		<ul style="list-style-type: none"> Albert Road - opposite entrance to Spark Evans Park 			
RS23005	Prewett Street Traffic Calming	Traffic Calming Measures on Prewett Street	Not initiated	As per the discussion at the 8 th December 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M
RS23011	Temple Way Underpass Improvements	Improvement to the underpass to make it a safer, more attractive pedestrian (and cycle) route. Improve visual appeal and perceived safety.	Feasibility Design	A project manager has been appointed and is initiating preliminary design work.	H
RS23015	Bloy Street	Public realm improvements led by local community	Feasibility Design	The design standards and specifications for the cycle hangers that can be used across the City have been agreed. A further review of the proposed locations can now take place to see if cycle hangers can be installed in the locations given these approved designs.	M

Area Committee 5

Table 5: Projects approved by Area Committee 5

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS20001	Luckwell Primary School	Traffic calming	Detailed Design	Statutory Notice for the zebra crossing to be prepared. No date for advertisement at present.	M
RS20002	North Street / Gathorne Road	Junction and Pedestrian Improvements	Detailed Design	Public consultation complete. Detailed design being prepared.	M
RS20003	St Lukes Road	Pedestrian Crossing	Detailed Design	Statutory Notice is complete with no objections. Detailed design and cost estimates being prepared.	M
RS20004	Wells Road	Pedestrian Crossing	Construction	Crossing has been installed and is operational. Waiting for high friction surfacing on approaches to be installed.	L
RS23006	St Agnes Walk Parking Restrictions	Parking restrictions to improve safety	Detailed Design	Plans have been submitted to Traffic Regulation Order team to prepare for statutory advertisement	L

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS23008	St Lukes Road Cycle Improvements	Removal of fencing to enable use of Montgomery Street	Construction	On hold pending resolution of contract issues. Will be reissued to preferred contractor after the current process to reassess new rates in the Framework contract has concluded. Anticipated Spring 2024. Construction dates will be dependent on the outcome of that review.	L
RS23012	Wick Road Area Traffic Calming	Traffic calming measures along the route.	Not initiated	As per the discussion at the 10 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M
RS23012	Holymead School safety measures	Road Safety measures in the vicinity of Holymead School	Not Initiated	Incorporated into one project with Wick Road Area Traffic Calming. As per the discussion at the 10 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M
RS23007	Wingfield Road Traffic Calming	Traffic calming along Wingfield Road to reduce vehicle speeds	Not Initiated	As per the discussion at the 10 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M

Area Committee 6

Table 6: Projects approved by Area Committee 6

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
N/A	Bamfield Road	Raised Table at new zebra	Completed		
RS19015	Hengrove Lane	Traffic calming	Completed		
RS20011	Inns Court Accessible pavements	Pedestrian dropped kerb crossings.	Completed		
RS20012	Stockwood Shopping Area improvement	Streetscape Improvements	Withdrawn	Funding unallocated by the Area Committee on 29.11.21.	

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
RS19025	Uplands Parking Scheme	Parking Restrictions	TRO Objection Report	Objection report sent to local councillors for comment (Jan 2024)	M
RS21026	The Bridleway Parking Restrictions	Parking Restrictions on The Bridleway.	TRO Objection Report	TRO to be sealed March 2024. Discussions underway with contractors for an installation date.	L
RS21027	Shortwood Road Traffic Calming	Traffic calming to reduce the speed and volume of traffic.	Feasibility Design	Scheme has been initiated and resources allocated.	M
RS21028	Wells Road parking restrictions	Changes to the existing parking restrictions on Wells Road between Petherton Road and New Fosseway and on Mowbray.	Preliminary Design	Parking restrictions on the A37 removed from this scheme due to A37 corridor proposals. Public consultation on parking restrictions on Mowbray Road received mixed views. Discussion needed with Councillors to determine way forward.	M
RS21030	Stockwood Lane	Measures to improve	Preliminary Design	Public consultation has taken place. Split views on options so Councillors have been	M

Update on Area Committee funded projects being delivered by BCC Transport February 2023

Reference	Scheme name	Description	Status/Estimated Completion	Comments	Delivery Risk (H/M/L)
	Pedestrian Crossing	pedestrian safety		asked their preference on which option to take forward.	
RS23013	Bamfield Traffic calming	Traffic calming scheme	Not Initiated	As per the discussion at the 24 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources.	M
RS23014	Clatworthy Drive Traffic Calming	Traffic calming scheme	Not initiated	As per the discussion at the 24 th November 2022 Committee, work on this scheme is unlikely to start until 2024 due to resources	M