

Summary of Area Committee CL/ S106 Funded Projects Being Delivered by Housing, February 2024

Summary

Table 1: Summary of projects approved

Area Committee	Number of projects	Number of projects completed	Number of projects ongoing
AC 1	1	0	1
AC2	0	0	0
AC 3	0	0	0
AC 4	2	1	1
AC 5	0	0	0
AC 6	0	0	0
Total	3	1	2

Area Committee 1

Table 2: Projects approved by Area Committee 1

Year	Ward	Project Title	Total CIL/S106 Funding agreed	Project Status	Comments	Expected Completion Date
2022	Clifton	Brandon House Community Room	£10,506	Ongoing	Works from external contractor completed, awaiting works from internal M&E team and input from FRA completed on 19/02/24.	Mar-24

Area Committee 4

Table 5: Projects approved by Area Committee 4

Year	Ward	Project Title	Total CIL/S106 Funding agreed	Project Status	Comments	Expected Completion Date
2021	Central	Bounding Dove	£30,000	Completed	The structural engineers overseeing the work worked very closely and constructively with the residents.	Jul-22
2022	Ashley	Greenway Adventure Oasis (The Oval)	£58,000	Ongoing	Full Circle ran a poster advertising consultation 16/02/24. If all are happy with the design can give the go ahead/amend. Funds can then be drawn down.	tbc