

Area Committee 6: Summary of CIL/ S106 Funded Projects

February 2026

Ongoing projects

Projects being delivered by Community Organisations

Year	Ward	Name of Organisation	Name / description of the project	Total CIL/S106 funding agreed	Funding released?	Project status update	Estimated completion Date
2021	St George Troopers Hill	St Nicholas Wanderers AFC and St George Community Association	Extension of St Nicholas Wanderers Football Club and new roof	£40,000.00	No	Delayed due to lease not being signed	TBC

2022	St George Troopers Hill	St Nicholas Wanderers AFC and St George Community Association	Extension and refurbishment of out building and parking facilities	£40,000.00	No	Delayed due to lease not being signed	TBC
2025	St George Troopers Hill	Friends of Troppers Hill	Welcoming all to Troopers Hill Woodland with noticeboard	£3,436.94	No	Project yet to receive funding and begin.	TBC

Projects being delivered by Bristol City Council departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Status update	Estimated completion
2021	St George Central	Transport	Soundwell Road safer streets, addressing traffic, parking, speed, and crossings	£73,156.00	At preliminary design stage. Following councillor engagement various options being costed prior to public consultation.	2026/27
2021	St George Central	Parks	Rodney Road Playing Fields improvements	£60,000.00	Path works completed Autumn 2025, with additional chainsaw	Spring 2026

					sculpture works. Awaiting signage to be delivered Spring 2026.	
2025	St George West	Parks	New swings at St George Play Area	£12,276.20	Not started. Programming into future delivery programme. Will contact stakeholders Spring 2026	Autumn 2026
Legacy scheme	St George West	Transport	Lyppiatt road footway scheme to deter parking. Widening pavement to allow for installation of bollards and additional cycle parking.	£25,076.00	At construction phase. Works on going. A void has been discovered under the carriageway which required Wessex Water investigation prior to reinstatement.	February 2026

Completed projects

Projects completed by community organisations

Year	Ward	Name of Organisation	Project name	Total CIL/S106 Funding agreed	Completion Date
2019	St George Central	Meadow Vale Community Association	Community buildings	£200,000	December 23

2019	St George West	St George Community Association Ltd	Improvement works to St George Community Centre	£47,810	February 25
2021	St George West	The Beehive Community Centre	Beehive reception	£12,000	July 22
2022	St George Central	Meadow Vale Community Association	Meadow Vale Community Centre building extension	£22,000	December 23

Projects completed by Bristol City Council Departments

Year	Ward	Department	Project name/ description	Total CIL/S106 funding agreed	Completion date
2019	St George Troopers Hill	Parks	Crews Hole Road open space car park	£50,000.00	Spring 2025
2021 and 2022	St George West	Parks	St George Park Play Area improvements	£79,400.00	2025
2019	St George Central	Transport	Hillside road traffic calming (speed cushions) to reduce speeds	50,000.00	2025
2021	St George Central	Transport	Hillside road traffic calming (phase 2), further along the road	£25,000.00	2025